

**Performance of the agencies for the Solar Rural village Electrification Programme executed during FY 2017-18,
2018-19, 2019-20 & 2020-21.**

1. FY 2017-18 under NIB 10/JREDA/DDG/SPV/2017-18.

| SI No. | Name of Agency | Capacity (kWp) | Work Order No. & date | 05 Years CMC Period start from date of Installation | 1st Year CMC submission for Scheduled Period | 2nd Year CMC submission for Scheduled Period | 3rd Year CMC submission for Scheduled Period | 4th Year CMC submission for Scheduled Period |
|--------|---|----------------|--|---|--|--|--|--|
| 1 | M/s Surya International, Berhampur, Odisha | 130 kWp | 1.64/2017-18 Dated: 24.05.2018 2.88/2017-18, Dated: 24.05.2018 3.64/2017-18 Dated: 24.05.2018 4.88/2017-18, Dated: 24.05.2018 | 08.12.2017 | Submitted | Not submitted | Not submitted | Not submitted |
| 2 | M/s Son-So-lite, Bokaro | 11.4kWp | 29/2016-17 Dated: 27.03.2017 | 01.7.2017 | Submitted | Submitted | Not submitted | Not submitted |
| 3 | M/s SBD Green Energy & Infra India Pvt. Ltd., Gurgaon | 271 | 27/2016-17 Dated: 27.03.2017 | 25.11.2017 | Submitted | Submitted | Not submitted | Not submitted |
| 4 | M/s Savan Electronics, Hyderabad | 6.2 | 30/2016-17 Dated: 27.03.2017 | 31.08.2017 | Submitted | Not submitted | Not submitted | Not submitted |
| 5 | M/s M/s Networth Projects, Gurgaon | 22 | 95/2016-17 Dated: 11.01.2017 | 01.01.2018 | Submitted | Not submitted | Not submitted | Not submitted |
| 6 | M/s Katyani Energy Solution Pvt. Ltd., Delhi | 27 | 1.01/2017-18 Dated: 08.4.2017 2.31/2016-17, Dated: 27.03.2017 | 30.10.2017 | Submitted | Not submitted | Not submitted | Not submitted |
| 7 | M/s Freyer Energy Services Pvt. Ltd | 08 | 17/2016-17 Dated: 22.08.2016 | 18.10.2017 | Submitted | Not submitted | Not submitted | Not submitted |
| 8 | M/s Azure Power, Gurgaon | 109 | 94/2017-18 Dated: 11.01.2017 | 30.12.2017 | Submitted | Not submitted | Not submitted | Not submitted |

| | | | | | | | | |
|---|---------------------------|-----|------------------------------|------------|-----------|---------------|---------------|---------------|
| 9 | M/s Adarsh Solar, Chennai | 140 | 61/2017-18 Dated: 28.07.2017 | 28.12.2017 | Submitted | Not submitted | Not submitted | Not submitted |
|---|---------------------------|-----|------------------------------|------------|-----------|---------------|---------------|---------------|

2. FY 2018-19 under NIB 10/JREDA/DDG/SPV/2017-18.

| SI No. | Name of Agency | Capacity (kWp) | Work Order No. & date | 05 Years CMC Period start from date of Installation | 1st Year CMC submission for Scheduled Period | 2nd Year CMC submission for Scheduled Period | 3rd Year CMC submission for Scheduled Period | 4th Year CMC submission for Scheduled Period |
|--------|--|----------------|--|---|--|--|--|--|
| 1 | M/s Sun Infrastructure, Ranchi | 196 | 1)96/2017-18 Dated: 11.1.2017 2)98/2017-18 Dated: 03.11.2017 | 15.08.2018 | Submitted | Not submitted | Not submitted | Not submitted |
| 2 | M/s Kamla Instruments, Ranchi | 1116 | 1.05/2017-18 Dated: 21.04.2017 2.02/2017-18, Dated: 08.04.2017 3.62/2017-18 Dated: 28.07.2017 4.65/2017-18, Dated: 03.08.2017 5. 97/2017-18, Dated: 01.11.2017 6. 99/2017-18, Dated: 03.11.2017 | 21.08.2018 | Submitted | Submitted | Submitted | Submitted |
| 3 | M/s Abhishek Solar Industries, Pvt. Ltd., Ranchi | 1558 | 1.63/2017-18 Dated: 28.07.2017 2.66/2017-18, Dated: 03.08.2017 | 27.12.2017 | Submitted | Not submitted | Not submitted | Not submitted |

3. FY 2020-21 under NIB 10/JREDA/DDG/SPV/2017-18.

| SI No. | Name of Agency | Capacity (kWp) | Work Order No. & date | 05 Years CMC Period start from date of Installation | 1st Year CMC submission for Scheduled Period | 2nd Year CMC submission for Scheduled Period | 3rd Year CMC submission for Scheduled Period | 4th Year CMC submission for Scheduled Period |
|--------|--------------------------------|----------------|---|---|--|--|--|--|
| 1 | M/s Sun Infrastructure, Ranchi | 32 | 1)96/2017-18 Dated: 11.1.2017 2)98/2017-18 Dated: 03.11.2017 | 27.11.2020 | Submitted | Submitted | | |

4. FY 2019-20 under SAUBHAGYA PHASE-I NIB 13 /JREDA/SAUBHAGYA/18-19

| SI No. | Name of Agency | Capacity (kWp) | Work Order No. & date | 05 Years CMC Period start from date of Installation | 1st Year CMC submission for Scheduled Period | 2nd Year CMC submission for Scheduled Period | 3rd Year CMC submission for Scheduled Period | 4th Year CMC submission for Scheduled Period |
|--------|--|----------------|--|---|--|--|--|--|
| 1 | M/s S.G. Enterprises, Ranchi (Package - I) | 381.8 | (JREDA Work Order No. 94 Dt. 03.10.2018) | 16.01.2019 | Submitted | Not submitted | Not submitted | |
| 2 | M/s S.G. Enterprises, Ranchi (Package - III) | 199.8 | (JREDA Work Order No. 97 Dt. 03.10.2018) | 21.01.2019 | Submitted | Not submitted | Not submitted | |
| 3 | M/s Son-So-lite, Bokaro (Package - II) | 65 | (JREDA Work Order No. 95 Dt. 03.10.2018) | 12.01.2019 | Submitted | Not submitted | Not submitted | |

| | | | | | | | | |
|---|--|------|---|------------|-----------|---------------|---------------|--|
| 4 | M/s Son-So-lite, Bokaro (Package-IV) | 52.2 | JREDA Work Order No. 96 Dt. 03.10.2018) | 14.01.2019 | Submitted | Not submitted | Not submitted | |
|---|--|------|---|------------|-----------|---------------|---------------|--|

5. FY 2019-20 under SAUBHAGYA PHASE-II under NIB 17 /JREDA/SAUBHAGYA/RC/18-19

| SI No. | Name of Agency | Capacity (kWp) | Work Order No. & date | 05 Years CMC Period start from date of Installation | 1st Year CMC submission for Scheduled Period | 2nd Year CMC submission for Scheduled Period | 3rd Year CMC submission for Scheduled Period | 4th Year CMC submission for Scheduled Period |
|--------|-----------------------------------|----------------|--|---|--|--|--|--|
| 1 | M/s S.G. Enterprises, Ranchi | 322.2 | JREDA Work Order No. 180/2018-19 Dt. 17.01.2019) & Ammended Order No. 466 dt. 09.03.19 | 07.04.2019 | Submitted | Not submitted | Not submitted | |
| 2 | M/s Son-So-lite, Ranchi | 12.4 | JREDA Work Order No. 181/2018-19 Dt. 17.01.2019) & Ammended Order No. 464 dt. 09.03.19 | 18.07.2019 | Submitted | Not submitted | Not submitted | |
| 3 | M/s Solex Energy Limited, Gujrat | 321.8 | JREDA Work Order No. 184/2018-19 Dt. 17.01.2019) & Ammended Order No. 465 dt. 09.03.19 | 15.08.209 | Submitted | Not submitted | Not submitted | |
| 4 | M/s Ganesh Electricals, Ahmedabad | 85.6 | JREDA Work Order No. 182/2018-19 Dt. 17.01.2019) & Ammended Order No. 553 dt. 26.03.19 | 15.06.2019 | Submitted | Not submitted | Not submitted | |

| | | | | | | | |
|---|-----------------------------------|------|--|------------|-----------|---------------|---------------|
| 5 | M/s Samra Solar Energy Pvt. Ltd. | 6.4 | JREDA Work Order No. 183/2018-19 Dt. 17.01.2019) & Ammended Order No. 861 dt. 14.06.19 | 28.07.2019 | Submitted | Not submitted | Not submitted |
| 6 | M/s M/s Shivalik Engicon Pvt. Ltd | 29 | JREDA Work Order No. 185/2018-19 Dt. 17.01.2019) & Ammended Order No. 789 dt. 29.05.19 | 05.11.2019 | Submitted | Not submitted | Not submitted |
| 7 | M/s M/s Trinity Creations, Ranchi | 71.8 | (JREDA Work Order No. 186/2018-19 Dt. 17.01.2019) | 08.09.2019 | Submitted | Not submitted | Not submitted |

*****Note*****

I. Performance of agency will be evaluated based on recorded poor performance regarding not carrying out the Comprehensive Maintenance Contract (CMC) against the similar work (SPV Mini/Micro Grid or Rooftop Solar Power Plant) awarded by JREDA. Evaluation period for CMC will be for Agreement executed w.e.f. 01.04.2017 till date. Evaluation period of CMC for Performance evaluation will be as follows: -

- (i) For the work executed during FY 2017-18 will be for Three Years from date of installation (i.e. from 01.04.2017 to 31.03.2022).
- (ii) For the work executed during FY 2018-19 will be for Two Years from date of installation (i.e. from 01.04.2018 to 31.03.2022).
- (iii) For the work executed during FY 2019-20 will be for One Year from date of installation (i.e. from 01.04.2019 to 31.03.2022).
- (iv) For the work executed during FY 2020-21, performance evaluation will be done on the basis of successful installation & commissioning till date.

II. Failure to achieve any one of the above will lead to disqualification/rejection of Bid even if bidder is eligible for participation.

III. Performance of Agency will be evaluated on similar work awarded by JREDA.

IV. Agencies are requested to verify the details and submit their finding if any within 3 days with proof of CMC if any needful correction. Performance Certificate will be issued as per the above details.